

Third written report on the construction of the permanent EMA building

EU Regulation 2018/1718 (amending the regulation 726/2004 as regards to the seat of the European Medicines Agency) also required the submission of written quarterly reports on alterations to the temporary premises and the construction of the permanent EMA-building. The third written report is enclosed below. The first report was issued on 9 January 2019; it was noted that subsequent reports would consider only the new building, as the temporary premises were completed on 1 January 2019.

Progress of the EMA building's construction

The present report considers the progress made in the past three months. Construction of the new building is progressing steadily .

- The steel skeleton of the entire building has been completed.
- The entire façade is now closed.
- The final structural work was begun while building the shell and is proceeding to schedule. It has progressed to the 13th storey.
- Installation of the technical systems has progressed to the 16th storey.
- Final fitting-out (such as ceilings and the raised computer floors on each storey) has also begun up to and including the 9th storey .
- In the core, all staircases and landings have been installed and the floors have been cast, including the composite slab floors.
- The installation of the permanent lifts has begun.
- The assembly of the 60-metre-tall green wall has begun.

Progress and timetable

- o The construction of the permanent building is on schedule. The EMA construction consortium has stated that the building will be handed over on 15 November 2019, according to schedule.

More information

Please go to www.relocatema.nl for more information and visual material, including factsheets on EMA's relocation to the Netherlands, the new building, the temporary premises and support for EMA staff . The next reports are due to appear in October 2019 and in January 2020.